

Inspection Form

Form WMSC-IR-1

Washington Metrorail Safety Commission

Agency/Department Information


Inspection Date	YYYY/MM/DD	Damant Namehan	20231211-WMSC-1				
Inspection Date	2023/12/19	Report Number	Z0Z31Z11-WWW3C-1				
Rail Agency Name	Washington Metropolitan Area Transit Authority	Rail Agency Department	Name				
Rail Agency Department	ATC	Contact Information					
Inspection Location	N99	•					

Inspection Summary

Inspection Activity #	1
Activity Code	ATC-GEN-OBS
Inspection Units	1
Inspection Subunits	1
Defects (Number)	
Recommended Finding	Yes
Remedial Action Required ¹	No
Recommended Reinspection	No

Activity Summaries

Inspection Activity #	1	Ins	pection Su	bject	Grade Crossing Inspection			Activity Code			ATC-GEN-OBS					
Job Briefing Employee Name/Title				Accompanied Inspector?			No	Out Brief Conducted	Yes	es Time		10:30 PM		Outside Shift	Yes	
Related Reports	N/A	Related CA	Related CAPS / Findings N/A			N/A										
Related Rules,	Ref Rul			e or SOP Standard				Other / Title					Checklist Reference			
SOPs, Standards, or Other			N/	A												
Inspection Location	Main Track	Yard	Station	OCC	RTA Facility		WMSC Office	Track Type	At-grade Tunn		el Eleva		ted	N/A		
		Х							Х	Х						
Line(s) & Track	N99 Chain Marker and/or					From To					То)				
Number					Station(s)		N/A	N/A							
Vehicles	Head Car			Number of C	ars	Eguipm	ent									
	N/			N/A												
							nel Performa		Number of Defects					1		
			Inspection, ATC 1014C. Prior to starting, WMSC observed ATCM riefing for this Monthly inspection, and All parties signed the form.						Recommended Finding?					- 12	Yes	
							onsibilities, a		Remedial Action Required?					No	No	
Description	prerequisites, before beginning the inspection. WMSC Inspector observed RWIC 2344 and ATCM inspect Tool and Equipment Needed for tonight's inspection: ATC Required Hand Tools, Shunts, Fluke Model 87 or Equivalent and Cleaning Cloth. ATCM personnel place ATC 2548 inside the Tower to monitor testing and train movement. ATCM began a visual inspection, section 1, 1.1 - 1.5, visually verifying Gate positioning, checking warning device and conditioning of The Grade Crossing. ATCM performed a Battery inspection, where they took Voltage reading of the crossing case with the alternate current (AC) power ON, and measured the voltage with the Power off, listed in section 2, 2.1 - 2.6.					Recommended Reinspection?				No						
Remedial Action									-					•		





Washington Metrorail Safety Commission

Photos:







The rail transit agency must provide WMSC with the necessary evidence (e.g. maintenance work order system records, photos, documentation, records, data, or other evidence) to close out the Remedial Action. Closeout of Remedial Actions may also be subject to ongoing WMSC verification inspections to ensure corrections are sufficient and effective.

Inspector in Charge's Signature		Date 2023/12/19		
Inspector in Charge's Name	Inspection Team			
Allen Freeman	N/A			